

Site: Tseung Kwan O Landing Point

Inspected By: Grace YANG

Inspection Date: 2-Nov-12

Time: 14:30 - 15:15

Weather

Condition Sunny Fine Overcast Drizzle Rain Storm Hazy
Temperature 26 °C **Humidity** High Moderate Low
Wind Calm Light Breeze Strong

A Noise

		N/A or not observed	Yes	No	Photo/Remarks
A1	Are all plant and equipment well maintained and in good operating condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A2	Is idle equipment turned off or throttled down?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
A3	Are powered mechanical equipment covered or shielded by acoustic materials?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
A4	Are silenced equipment used where practicable?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
A5	Do mobile plants be sited as far away from NSRs as possible?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
A6	Do plants known to emit noise strongly in one direction be oriented away from nearby NSRs?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	No NSRs nearby.
A7	Major noise source(s) <input type="checkbox"/> Traffic	<input type="checkbox"/>	<input type="checkbox"/> Construction activities inside of site		No significant noise heard during inspection.
	<input type="checkbox"/> Construction activities outside of site	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> Others		
A8	Any remedial action undertaken?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

B Water Quality

	N/A or not observed	Yes	No	Photo/Remarks
B1 Is drainage system adequate? Are there temporary ditches for runoff discharge into appropriate	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	B1 - B10:
B2 Watercourse?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>Silt curtain</u>
B3 With silt retention pond?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>decommissioned as</u>
B4 Do permanent drainage channels have: sediment basin?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>construction works at the</u>
B5 traps and baffles?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>seawall side finished.</u>
B6 Are there sediment tanks for settling runoff prior to disposal?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>No site runoff generated</u>
B7 Are there oil interceptors in drainage system?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>by the time of inspection.</u>
B8 Oil and grease removed regularly?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
B9 Bypass to prevent flushing during periods of heavy rain?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
B10 Is drainage system well maintained?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
B11 Is exposed earth stabilized after earthworks have been completed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>Not completed yet.</u>
B12 Are exposed slope surfaces covered (by tarpaulin or other means)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
B13 Are open stockpiles of more than 20 m ³ covered during rainstorm?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
B14 Are manholes covered and sealed?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Rainy Season				
B15 Drainage system adequately designed for storm flow?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	B15 & B16: Inspection
B16 Sediment control measures inspected and maintained after rain storms?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<u>conducted in dry</u>
B17 Is debris and rubbish on site collected and disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<u>season.</u>
B18 Is wastewater discharge license available for inspection?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
B19 Measures to prevent the washing away of sand/silt to drains?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
B20 Is there any sediment plume observed existing the marine works area?	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	_____

C Environmental Complaint

C1 Number of Environmental Complaint Received from 29-Oct-12 to 4-Nov-12 . _____

D General / Housekeeping

	N/A or not observed	Yes	No	Photo/Remarks
D1 Are potential stagnant pools cleared and mosquito breeding prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	_____

Items for Inspection

- Sea wall opening point / new beach manhole;
- Land duct construction site; and
- Storage area for construction materials.

Notes / Issues Recorded On Site

1. Stockpiles of the excavated materials from the proposed beach manhole were observed to be exposed. To avoid dust generation, the Contractor was recommended to spray water on the exposed surfaces regularly or to cover those stockpiles with plastic sheeting / tarpaulin before they are backfilled / reused.

Corrective Actions

Follow-up actions by the Contractor will be checked in next week's site inspection.

Signatures:

ET:



(Name: Grace YANG)